EXTENSION OF TIME PROPOSAL

1	Name of work	providing water Supply & other works to ward no: 08.
2	Amount of Work Portion	553296=00
3	Estimated Cost	25.08 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	64
6	No. and date under which work order issued	64/17-18, 05-2018
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	6-04-2018
9	Date of receipt of application in the sub division office	6-04-2018
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	333 Days
15	Date of recommending time limit applied for	06-04-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	Yes
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed Hence penalty to be imposed Rs. 2500.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ